

**Miami Dade County  
Water and Sewer Department**

**Utility Pipeline Engineering & Construction Division  
3575 South Lejeune Road  
Miami, FL 33146**

**Project Title:** Furnish and Install Nominal 6-Inch Force Main from Existing Sewer PS 746 to Intersection of SW 156 Str. and US1.

**WASD Contract No.** RPQ # T2090

**Contractor:** V-Engineering & Consulting Corp.

**Notice to Proceed:** August 29, 2016

**Completion Date:** March 27, 2017

**Scope of Work:**

The project consists of furnishing and installing approximately 8,975 LF of 6-inch ductile iron pipe and fittings for a sewer force main from Pump Station 746 to the intersection of SW 156 St and US1, Section 27, Township 55, Range 40, within the Village of Palmetto Bay. The project also includes cutting, plugging and abandoning existing sewer force main pipes, furnishing and installing plug valves; making connections to existing force mains; making connections to Pump Station No. 719; constructing automatic air release valve assemblies; cleaning and testing the mains; removal and disposal of unsuitable fill material; furnishing and installing suitable backfill material; furnish traffic control, installing and removing sheeting and shoring to prevent excessive ditch width if so ordered by the Engineer; temporary and permanent pavement repairs; and all other appurtenant and miscellaneous items and work for a complete and fully functional installation.

**Project Status Report for the period October 28, 2016-  
November 3, 2016.**

From October 28, 2016 to November 3, 2016, the contractor continues with the installation of 6" DI pipe at SW 90 Avenue, from SW 160 Street to SW 156 Street. Also, the contractor worked on the asphalt restoration from SW 83 Avenue to SW 82 Avenue on SW 163th Street. On this period of time, the contractor installed 360 LF of 6" DI pipe along SW 90 Avenue. WASD was able to resolve complaints as per list provided by Village of Palmetto Bay Public Work Department.

**Oncoming Work for the period November 4, 2016– November 10,  
2016**

*The contractor will continue with the installation of the 6" DI pipe, on SW 90 Avenue between SW 158 Street and SW 156 Street and on SW 163 Street between SW 82 Avenue and SW 80 Avenue. The contractor will perform exploratory excavation at SW 80 Avenue in front of Southwood Meddler School on Tuesday, November 8, 2016, and will install the 6" DI pipe in front of Southwood Middle School on Friday, November 11, 2016 and Saturday November 12, 2016.*