

VILLAGE OF PALMETTO BAY

Public Works Projects

~UPCOMING & CURRENT~

Drainage Project I:

Starting April 18, 2011

Projected Completion date Sept. 5, 2011

Site 2 Restoration has begun and Work on Site 6 is in progress

Next two areas are Site 1 and Site 3

Site 1: SW 75 Ave. from SW 147 St. to end

Site 2: SW 175 St. from SW 79 Pl. to SW 79 Ct.

Site 3: SW 81 Ave. at SW 144 St.

Site 4: SW 86 Ave. at SW 150 Ter. and SW 149 Ter.

Site 5: SW 159 Ter. from SW 89 Ave. to end

Site 6: SW 83 Pl. from SW 182 Ter. to SW 183 Ter. including SW 182 Ter. and SW 183 Ter. from SW 83 Ave. to SW 83 Pl.

Site 7: SW 85TH Ave. at SW 144th St.

Drainage Project II:

Area generally located south of SW 148 St., north of SW 152 St., west of SW 88 Ave. and east of South Dixie Highway

Drainage Improvements and Roadway Paving

Estimated Commencement Date June 2011

Estimated Completion Date January 2012

Drain Cleaning:

Miscellaneous drain cleaning to begin in the next couple of weeks throughout the Village of Palmetto Bay

Sidewalk Improvements:

Scheduled to begin in the next couple weeks throughout the Village

Tree Planting:

New plantings on SW 176 St. from Old Cutler Road to SW 94 Ave.

Planting will be taking place on SW 169 St. between SW 94 Ct. and SW 94 Ave.