

**Miami Dade County
Water and Sewer Department**

**Utility Pipeline Engineering & Construction Division
3575 South Lejeune Road
Miami, FL 33146**

Project Title: Furnish and Install Nominal 6-Inch Force Main from Existing Sewer PS 746 to Intersection of SW 156 Str. and US1.

WASD Contract No. RPQ # T2090

Contractor: V-Engineering & Consulting Corp.

Notice to Proceed: August 29, 2016

Completion Date: March 27, 2017

Scope of Work:

The project consists of furnishing and installing approximately 8,975 LF of 6-inch ductile iron pipe and fittings for a sewer force main from Pump Station 746 to the intersection of SW 156 St and US1, Section 27, Township 55, Range 40, within the Village of Palmetto Bay. The project also includes cutting, plugging and abandoning existing sewer force main pipes, furnishing and installing plug valves; making connections to existing force mains; making connections to Pump Station No. 719; constructing automatic air release valve assemblies; cleaning and testing the mains; removal and disposal of unsuitable fill material; furnishing and installing suitable backfill material; furnish traffic control, installing and removing sheeting and shoring to prevent excessive ditch width if so ordered by the Engineer; temporary and permanent pavement repairs; and all other appurtenant and miscellaneous items and work for a complete and fully functional installation.

**Project Status Report for the period September 16, 2016-
September 22, 2016.**

From September 16, 2016 to September 22, 2016, the contractor continues with the installation of 6" DI pipe at SW 160 St. On this period of time, the contractor installed 474 LF of 6" DI pipe along SW 160 St. Easterly. At the intersection of SW 160 St. and SW 87 Ave. the contractor found an existing ATT conduct that created a conflict with the installation of the new line. WASD is looking for a way to resolve this conflict.

**Oncoming Work for the period September 23, 2016 –September
29, 2016.**

The contractor will continue with the installation of the 6" DI pipe from the intersection of SW 160 Street and SW 87 Avenue Easterly towards SW 84 Avenue.